



**The Banks Public PH 3A**  
**SBE Economic Inclusion Tracking Report**

As of May 31, 2016

Attachment A  
 Prepared: July 11, 2016

Contract	Vendor Information	Commitment				Actual Spend								
		Total \$	Total %	SBE \$	SBE %	Total \$	Total %	SBE \$	SBE %	MBE \$	MBE %	WBE \$	WBE %	
<b>TC-01 Beatty Construction - The Banks Public-PH3A</b>														
Prime:	<b>Beatty Construction Company</b>	\$2,583,580	64.5%			\$2,647,979	69.6%							
	Gosser's Trucking & Excavating	\$167,400	4.2%	\$167,400	4.2%	\$161,703	4.2%	\$161,703	4.2%					
	Infrastructure Development Engineering	\$81,700	2.0%	\$81,700	2.0%	\$83,660	2.2%	\$83,660	2.2%					
	Smalls Hardware	\$217,472	5.4%	\$217,472	5.4%	\$214,246	5.6%	\$214,246	5.6%					
	Spurlino Materials	\$958,212	23.9%	\$958,212	23.9%	\$697,456	18.3%	\$697,456	18.3%					
	<i>Contract Details ...</i>	<b>Total:</b>	<b>\$4,008,364</b>	<b>100.0%</b>	<b>\$1,424,784</b>	<b>35.5%</b>	<b>\$3,805,044</b>	<b>100.0%</b>	<b>\$1,157,065</b>	<b>30.4%</b>	<b>\$0</b>	<b>0.0%</b>	<b>\$0</b>	<b>0.0%</b>
		<b>Contract SBE Goal:</b>		<b>\$1,202,509</b>	<b>30.0%</b>									
<b>tc-02 Prus - The Banks Public-PH3A</b>														
Prime:	<b>Prus Construction</b>	\$275,562	69.7%			\$332,693	74.1%							
	B&J Electrical	\$17,072	4.3%	\$17,072	4.3%	\$17,072	3.8%	\$17,072	3.8%					
	CJ&L Construction, Inc	\$57,119	14.5%	\$57,119	14.5%	\$52,549	11.7%	\$52,549	11.7%					
	Queen City Blacktop	\$43,500	11.0%	\$43,500	11.0%	\$43,500	9.7%	\$43,500	9.7%					
	Spurlino Materials	\$2,000	0.5%	\$2,000	0.5%	\$3,390	0.8%	\$3,390	0.8%					
	<i>Contract Details ...</i>	<b>Total:</b>	<b>\$395,253</b>	<b>100.0%</b>	<b>\$119,691</b>	<b>30.3%</b>	<b>\$449,204</b>	<b>100.0%</b>	<b>\$116,511</b>	<b>25.9%</b>	<b>\$0</b>	<b>0.0%</b>	<b>\$0</b>	<b>0.0%</b>
		<b>Contract SBE Goal:</b>		<b>\$118,576</b>	<b>30.0%</b>									



**The Banks Public PH 3A**  
**SBE Economic Inclusion Tracking Report**  
as of May 31, 2016

Attachment A  
Prepared: July 11, 2016

Contract	Vendor Information	Commitment				Actual Spend							
		Total \$	Total %	SBE \$	SBE %	Total \$	Total %	SBE \$	SBE %	MBE \$	MBE %	WBE \$	WBE %
<b>TC-03 Monarch - The Banks Public-PH3A</b>													
Prime:	<b>Monarch</b>	\$2,585,536	32.6%			\$3,180,697	43.4%						
	Ashcraft Sand & Gravel	\$417,473	5.3%	\$417,473	5.3%	\$292,848	4.0%	\$292,848	4.0%				
	Ashcraft sand and gravel (trenkamp)	\$134,187	1.7%	\$134,187	1.7%	\$134,187	1.8%	\$134,187	1.8%				
	CKMM Sales	\$60,000	0.8%	\$60,000	0.8%	\$0	0.0%	\$0	0.0%			\$0	0.0%
	Decorative Paving	\$29,454	0.4%			\$0	0.0%						
	Delta Electric Contractors	\$115,099	1.5%			\$0	0.0%						
	Gateway Concrete Forming Services, Inc	\$868,681	10.9%			\$728,961	10.0%						
	Hilltop Basic Resource	\$1,375,141	17.3%			\$1,013,871	13.8%						
	Lithko Restoration	\$137,000	1.7%			\$111,270	1.5%						
	Maxim Crane Works	\$110,000	1.4%			\$98,097	1.3%						
	Mound Technologies	\$14,200	0.2%			\$3,915	0.1%						
	Net Quest Services, LLC	\$82,527	1.0%	\$82,527	1.0%	\$74,274	1.0%	\$74,274	1.0%				
	RAM Construction	\$90,100	1.1%			\$2,376	0.0%						
	Rod Techs (construction)	\$1,637,000	20.6%	\$1,637,000	20.6%	\$1,516,698	20.7%	\$1,516,698	20.7%	\$1,516,698	20.7%		
	Rod Techs (construction)	\$100,300	1.3%	\$100,300	1.3%	\$78,600	1.1%	\$78,600	1.1%	\$78,600	1.1%		
	Security Fence	\$91,327	1.2%	\$91,327	1.2%	\$17,955	0.2%	\$17,955	0.2%			\$17,955	0.2%
	Trenkamp LLC	\$88,975	1.1%			\$66,658	0.9%						
	<i>Contract Details ...</i>												
	<b>Total:</b>	<b>\$7,937,000</b>	<b>100.0%</b>	<b>\$2,522,814</b>	<b>31.8%</b>	<b>\$7,320,406</b>	<b>100.0%</b>	<b>\$2,114,562</b>	<b>28.9%</b>	<b>\$1,595,298</b>	<b>21.8%</b>	<b>\$17,955</b>	<b>0.2%</b>
	<b>Contract SBE Goal:</b>			<b>\$2,381,100</b>	<b>30.0%</b>								



**The Banks Public PH 3A**  
**SBE Economic Inclusion Tracking Report**

as o May 31, 2016

Attachment A  
 Prepared: July 11, 2016

Contract	Vendor Information	Commitment				Actual Spend							
		Total \$	Total %	SBE \$	SBE %	Total \$	Total %	SBE \$	SBE %	MBE \$	MBE %	WBE \$	WBE %
<b>TC-04 Nelson Stark - The Banks Public-PH3A</b>													
Prime:	<b>The Nelson Stark Company</b>	\$664,302	60.6%			\$542,318	55.9%						
	Concrete Coring Company	\$3,913	0.4%			\$3,913	0.4%						
	Ferguson Enterprises Inc.	\$10,000	0.9%			\$8,178	0.8%						
	First Star Safety	\$7,091	0.6%	\$7,091	0.6%	\$7,091	0.7%	\$7,091	0.7%			\$7,091	0.7%
	GT Industrial Supply, Inc.	\$0	0.0%			\$0	0.0%			\$0	0.0%		
	HD Supply Waterworks	\$26,149	2.4%			\$26,149	2.7%						
	Hilltop Basic Resource	\$15,000	1.4%			\$14,327	1.5%						
	Jiffy Fastening Systems	\$5,000	0.5%			\$3,492	0.4%						
	KOI Precast	\$12,296	1.1%			\$12,296	1.3%						
	Premier AG	\$5,321	0.5%			\$5,321	0.5%						
	R. Kelly, Inc.	\$316,752	28.9%	\$316,752	28.9%	\$316,752	32.7%	\$316,752	32.7%	\$316,752	32.7%		
	Richard G Kemper	\$1,000	0.1%			\$632	0.1%						
	Scherzinger Drilling Inc	\$9,200	0.8%			\$9,200	0.9%						
	United Rentals	\$1,781	0.2%			\$1,781	0.2%						
	watson gravel inc	\$15,455	1.4%			\$15,455	1.6%						
	Worly Plumbing Supply	\$2,740	0.3%			\$2,470	0.3%						
<a href="#">Contract Details ...</a>	<b>Total:</b>	<b>\$1,096,000</b>	<b>100.0%</b>	<b>\$323,844</b>	<b>29.5%</b>	<b>\$969,376</b>	<b>100.0%</b>	<b>\$323,843</b>	<b>33.4%</b>	<b>\$316,752</b>	<b>32.7%</b>	<b>\$7,091</b>	<b>0.7%</b>
	<b>Contract SBE Goal:</b>			<b>\$328,800</b>	<b>30.0%</b>								



**The Banks Public PH 3A**  
**SBE Economic Inclusion Tracking Report**  
as of May 31, 2016

Attachment A  
Prepared: July 11, 2016

Contract	Vendor Information	Commitment				Actual Spend							
		Total \$	Total %	SBE \$	SBE %	Total \$	Total %	SBE \$	SBE %	MBE \$	MBE %	WBE \$	WBE %
<b>TC-05 Universal Contracting Corp - The Banks Public-PH3A</b>													
Prime:	<b>Universal Contracting Corp</b>	\$1,136,551	69.0%	\$1,647,051	100.0%	\$58,330	29.6%	\$58,330	29.6%				
	Flach Brothers Masonry	\$45,500	2.8%			\$0	0.0%						
	OK Interiors Corp.	\$63,800	3.9%			\$1,800	0.9%					\$1,800	0.9%
	Schindler Elevator	\$97,420	5.9%			\$30,687	15.6%						
	Timrek & Associates	\$274,700	16.7%			\$106,197	53.9%						
	William Kramer & Son, Inc	\$29,080	1.8%			\$0	0.0%						
<a href="#">Contract Details ...</a>	<b>Total:</b>	<b>\$1,647,051</b>	<b>100.0%</b>	<b>\$1,647,051</b>	<b>100.0%</b>	<b>\$197,014</b>	<b>100.0%</b>	<b>\$58,330</b>	<b>29.6%</b>	<b>\$0</b>	<b>0.0%</b>	<b>\$1,800</b>	<b>0.9%</b>
	<b>Contract SBE Goal:</b>			<b>\$494,115</b>	<b>30.0%</b>								
<b>TC-06 cHc Manufacturing Inc. - The Banks Public-PH3A</b>													
Prime:	<b>CHC Manufacturing Inc.</b>	\$886,230	95.3%			\$92,560	99.4%						
	GOP Limited	\$3,000	0.3%	\$3,000	0.3%	\$550	0.6%	\$550	0.6%				
	RJ Beischel Building Company	\$41,160	4.4%	\$41,160	4.4%	\$0	0.0%	\$0	0.0%				
<a href="#">Contract Details ...</a>	<b>Total:</b>	<b>\$930,390</b>	<b>100.0%</b>	<b>\$44,160</b>	<b>4.7%</b>	<b>\$93,110</b>	<b>100.0%</b>	<b>\$550</b>	<b>0.6%</b>	<b>\$0</b>	<b>0.0%</b>	<b>\$0</b>	<b>0.0%</b>
	<b>Contract SBE Goal:</b>			<b>\$279,117</b>	<b>30.0%</b>								
<b>TC-07 Dalmatian Fire, Inc - The Banks Public-PH3A</b>													
Prime:	<b>Dalmatian Fire</b>	\$386,000	70.3%			\$301,680	96.8%						
	Holland & Holland, Inc.	\$163,000	29.7%	\$163,000	29.7%	\$10,050	3.2%	\$10,050	3.2%	\$10,050	3.2%		
<a href="#">Contract Details ...</a>	<b>Total:</b>	<b>\$549,000</b>	<b>100.0%</b>	<b>\$163,000</b>	<b>29.7%</b>	<b>\$311,730</b>	<b>100.0%</b>	<b>\$10,050</b>	<b>3.2%</b>	<b>\$10,050</b>	<b>3.2%</b>	<b>\$0</b>	<b>0.0%</b>
	<b>Contract SBE Goal:</b>			<b>\$164,700</b>	<b>30.0%</b>								
<b>TC-08 Delta Electrical - The Banks Public-PH3A</b>													
Prime:	<b>Delta Electric Contractors</b>	\$647,000	70.2%			\$0	0.0%						
	CKMM Sales	\$275,000	29.8%	\$275,000	29.8%	\$0	0.0%	\$0	0.0%			\$0	0.0%
<a href="#">Contract Details ...</a>	<b>Total:</b>	<b>\$922,000</b>	<b>100.0%</b>	<b>\$275,000</b>	<b>29.8%</b>	<b>\$0</b>	<b>0.0%</b>	<b>\$0</b>	<b>0.0%</b>	<b>\$0</b>	<b>0.0%</b>	<b>\$0</b>	<b>0.0%</b>
	<b>Contract SBE Goal:</b>			<b>\$276,600</b>	<b>30.0%</b>								



**The Banks Public PH 3A**  
**SBE Economic Inclusion Tracking Report**  
 as of May 31, 2016

Attachment A  
 Prepared: July 11, 2016

Contract	Vendor Information	Commitment				Actual Spend							
		Total \$	Total %	SBE \$	SBE %	Total \$	Total %	SBE \$	SBE %	MBE \$	MBE %	WBE \$	WBE %
<b>TC-09 Universal Contracting Corp BP#4 - The Banks Public-PH3A</b>													
Prime:	<b>Universal Contracting Corp</b>	\$309,546	100.0%	\$309,546	100.0%	\$0	0.0%	\$0	0.0%				
		\$0	0.0%			\$0	0.0%						
	<i>Contract Details ...</i>												
	<b>Total:</b>	<b>\$309,546</b>	<b>100.0%</b>	<b>\$309,546</b>	<b>100.0%</b>	<b>\$0</b>	<b>0.0%</b>	<b>\$0</b>	<b>0.0%</b>	<b>\$0</b>	<b>0.0%</b>	<b>\$0</b>	<b>0.0%</b>
	<b>Contract SBE Goal:</b>			<b>\$92,864</b>	<b>30.0%</b>								
<b>TC-10 Geograph Industries BP#4 - The Banks Public-PH3A</b>													
Prime:	<b>Geograph Industries, Inc.</b>	\$136,228	92.2%			\$0	0.0%						
	BraHan, LLC	\$11,554	7.8%	\$11,554	7.8%	\$0	0.0%	\$0	0.0%				
	<i>Contract Details ...</i>												
	<b>Total:</b>	<b>\$147,782</b>	<b>100.0%</b>	<b>\$11,554</b>	<b>7.8%</b>	<b>\$0</b>	<b>0.0%</b>	<b>\$0</b>	<b>0.0%</b>	<b>\$0</b>	<b>0.0%</b>	<b>\$0</b>	<b>0.0%</b>
	<b>Contract SBE Goal:</b>			<b>\$44,335</b>	<b>30.0%</b>								
<b>TC-11 ESI, Inc - The Banks Public-PH3A</b>													
Prime:	<b>ESI, Inc.</b>	\$159,900	81.6%			\$3,128	100.0%						
	B&S Electric Supply Co., Inc.	\$0	0.0%			\$0	0.0%						
	M-Pact Corporation	\$36,000	18.4%	\$36,000	18.4%	\$0	0.0%	\$0	0.0%	\$0	0.0%		
	<i>Contract Details ...</i>												
	<b>Total:</b>	<b>\$195,900</b>	<b>100.0%</b>	<b>\$36,000</b>	<b>18.4%</b>	<b>\$3,128</b>	<b>100.0%</b>	<b>\$0</b>	<b>0.0%</b>	<b>\$0</b>	<b>0.0%</b>	<b>\$0</b>	<b>0.0%</b>
	<b>Contract SBE Goal:</b>			<b>\$58,770</b>	<b>30.0%</b>								
<b>Project Total:</b>		<b>\$18,138,286</b>	<b>100.0%</b>	<b>\$6,877,444</b>	<b>37.9%</b>	<b>\$13,149,011</b>	<b>72.5%</b>	<b>\$3,780,912</b>	<b>28.8%</b>	<b>\$1,922,100</b>	<b>14.6%</b>	<b>\$26,846</b>	<b>0.2%</b>



**The Banks Public Professional Services PH IIIA**  
**SBE Economic Inclusion Tracking Report**

As of June 30, 2016

Attachment C  
 Prepared: July 8, 2016

Contract	Vendor Information	Commitment				Actual Spend							
		Total \$	Total %	SBE \$	SBE %	Total \$	Total %	SBE \$	SBE %	MBE \$	MBE %	WBE \$	WBE %
<b>Burgess &amp; Niple (city) - The Banks Public-Professional Services</b>													
Prime:	<b>Burgess &amp; Niple Inc</b>	\$261,450	84.1%			\$109,983	51.6%						
	Prime AE	\$15,000	4.8%	\$15,000	4.8%	\$21,750	10.2%	\$21,750	10.2%				
	TEC Engineering (City) Mehring Way	\$34,400	11.1%			\$81,525	38.2%						
	<i>Contract Details ...</i>												
	<b>Total:</b>	<b>\$310,850</b>	<b>100.0%</b>	<b>\$15,000</b>	<b>4.8%</b>	<b>\$213,258</b>	<b>100.0%</b>	<b>\$21,750</b>	<b>10.2%</b>	<b>\$0</b>	<b>0.0%</b>	<b>\$0</b>	<b>0.0%</b>
	<b>Contract SBE Goal:</b>			<b>\$31,085</b>	<b>10.0%</b>								
<b>Burgess &amp; Niple (county) - The Banks Public-Professional Services</b>													
Prime:	<b>Burgess &amp; Niple Inc</b>	\$72,650	55.7%			\$18,681	46.0%						
	Automated Systems Engineering	\$57,868	44.3%	\$57,868	44.3%	\$21,920	54.0%	\$21,920	54.0%				
	<i>Contract Details ...</i>												
	<b>Total:</b>	<b>\$130,518</b>	<b>100.0%</b>	<b>\$57,868</b>	<b>44.3%</b>	<b>\$40,601</b>	<b>100.0%</b>	<b>\$21,920</b>	<b>54.0%</b>	<b>\$0</b>	<b>0.0%</b>	<b>\$0</b>	<b>0.0%</b>
	<b>Contract SBE Goal:</b>			<b>\$13,052</b>	<b>10.0%</b>								
<b>Cardno ATC (City) - The Banks Public-Professional Services</b>													
Prime:	<b>Cardno ATC</b>	\$20,000	100.0%			\$945	100.0%						
		\$0	0.0%			\$0	0.0%						
	<i>Contract Details ...</i>												
	<b>Total:</b>	<b>\$20,000</b>	<b>100.0%</b>	<b>\$0</b>	<b>0.0%</b>	<b>\$945</b>	<b>100.0%</b>	<b>\$0</b>	<b>0.0%</b>	<b>\$0</b>	<b>0.0%</b>	<b>\$0</b>	<b>0.0%</b>
	<b>Contract SBE Goal:</b>			<b>\$2,000</b>	<b>10.0%</b>								
<b>CM Messer - The Banks Public-PH3A</b>													
Prime:	<b>Messer Construction Company</b>	\$2,511,826	90.4%			\$1,983,040	92.6%						
	Environmental & Safety Solutions, Inc. (ESSI)	\$69,071	2.5%	\$69,071	2.5%	\$81,707	3.8%	\$81,707	3.8%	\$81,707	3.8%		
	MBJ Consultants, Inc.	\$198,452	7.1%	\$198,452	7.1%	\$76,041	3.6%	\$76,041	3.6%	\$76,041	3.6%		
	<i>Contract Details ...</i>												
	<b>Total:</b>	<b>\$2,779,349</b>	<b>100.0%</b>	<b>\$267,523</b>	<b>9.6%</b>	<b>\$2,140,788</b>	<b>100.0%</b>	<b>\$157,748</b>	<b>7.4%</b>	<b>\$157,748</b>	<b>7.4%</b>	<b>\$0</b>	<b>0.0%</b>
	<b>Contract SBE Goal:</b>			<b>\$277,935</b>	<b>10.0%</b>								



**The Banks Public Professional Services PH IIIA**

**SBE Economic Inclusion Tracking Report**

as of June 30, 2016

Attachment C  
Prepared: July 8, 2016

		Commitment				Actual Spend							
Contract	Vendor Information	Total \$	Total %	SBE \$	SBE %	Total \$	Total %	SBE \$	SBE %	MBE \$	MBE %	WBE \$	WBE %
<b>Ellington Management Services Inc - The Banks Public-Professional Services</b>													
Prime:	<b>Ellington Management Services Inc.</b>	\$66,750	100.0%	\$66,750	100.0%	\$41,500	100.0%	\$41,500	100.0%	\$41,500	100.0%		
		\$0	0.0%			\$0	0.0%						
	<i>Contract Details ...</i>												
	<b>Total:</b>	<b>\$66,750</b>	<b>100.0%</b>	<b>\$66,750</b>	<b>100.0%</b>	<b>\$41,500</b>	<b>100.0%</b>	<b>\$41,500</b>	<b>100.0%</b>	<b>\$41,500</b>	<b>100.0%</b>	<b>\$0</b>	<b>0.0%</b>
	<b>Contract SBE Goal:</b>			<b>\$6,675</b>	<b>10.0%</b>								
<b>Engineering Building Systems - The Banks Public-Professional Services</b>													
Prime:	<b>Engineering Building Systems Inc</b>	\$28,879	100.0%			\$28,879	100.0%						
		\$0	0.0%			\$0	0.0%						
	<i>Contract Details ...</i>												
	<b>Total:</b>	<b>\$28,879</b>	<b>100.0%</b>	<b>\$0</b>	<b>0.0%</b>	<b>\$28,879</b>	<b>100.0%</b>	<b>\$0</b>	<b>0.0%</b>	<b>\$0</b>	<b>0.0%</b>	<b>\$0</b>	<b>0.0%</b>
	<b>Contract SBE Goal:</b>			<b>\$2,888</b>	<b>10.0%</b>								
<b>McGill Smith Punshon - The Banks Public-Professional Services</b>													
Prime:	<b>McGill Smith Punshon, Inc</b>	\$36,000	100.0%			\$4,043	100.0%						
		\$0	0.0%			\$0	0.0%						
	<i>Contract Details ...</i>												
	<b>Total:</b>	<b>\$36,000</b>	<b>100.0%</b>	<b>\$0</b>	<b>0.0%</b>	<b>\$4,043</b>	<b>100.0%</b>	<b>\$0</b>	<b>0.0%</b>	<b>\$0</b>	<b>0.0%</b>	<b>\$0</b>	<b>0.0%</b>
	<b>Contract SBE Goal:</b>			<b>\$3,600</b>	<b>10.0%</b>								
<b>Starboard Strategy (cont) - The Banks Public-Professional Services</b>													
Prime:	<b>Starboard Strategy (cont)</b>	\$102,750	71.4%	\$144,000	100.0%	\$75,577	83.9%	\$75,577	83.9%			\$75,577	83.9%
	Sullivan Communications Inc	\$41,250	28.6%			\$14,495	16.1%						
	<i>Contract Details ...</i>												
	<b>Total:</b>	<b>\$144,000</b>	<b>100.0%</b>	<b>\$144,000</b>	<b>100.0%</b>	<b>\$90,072</b>	<b>100.0%</b>	<b>\$75,577</b>	<b>83.9%</b>	<b>\$0</b>	<b>0.0%</b>	<b>\$75,577</b>	<b>83.9%</b>
	<b>Contract SBE Goal:</b>			<b>\$14,400</b>	<b>10.0%</b>								



**The Banks Public Professional Services PH IIIA**

**SBE Economic Inclusion Tracking Report**

as of June 30, 2016

Attachment C

Prepared: July 8, 2016

Contract	Vendor Information	Commitment				Actual Spend								
		Total \$	Total %	SBE \$	SBE %	Total \$	Total %	SBE \$	SBE %	MBE \$	MBE %	WBE \$	WBE %	
<b>terracon - The Banks Public-Professional Services</b>														
Prime:	<b>Terracon Consultants</b>	\$163,311	85.4%			\$157,996	90.9%							
	Resource International, Inc.	\$27,965	14.6%	\$27,965	14.6%	\$15,865	9.1%	\$15,865	9.1%	\$15,865	9.1%	\$15,865	9.1%	
<i>Contract Details ...</i>		<b>Total:</b>	<b>\$191,276</b>	<b>100.0%</b>	<b>\$27,965</b>	<b>14.6%</b>	<b>\$173,861</b>	<b>100.0%</b>	<b>\$15,865</b>	<b>9.1%</b>	<b>\$15,865</b>	<b>9.1%</b>	<b>\$15,865</b>	<b>9.1%</b>
		<b>Contract SBE Goal:</b>		<b>\$19,128</b>	<b>10.0%</b>									
<b>THP LTD (cont) - The Banks Public-Professional Services</b>														
Prime:	<b>THP LTD (cont)</b>	\$1,816,438	85.8%			\$1,105,228	78.3%							
	Burgess & Niple Inc	\$24,000	1.1%			\$22,861	1.6%							
	Heapy Engineering	\$141,314	6.7%			\$125,769	8.9%							
	Kolar Design, Inc.	\$37,600	1.8%	\$37,600	1.8%	\$18,000	1.3%	\$18,000	1.3%			\$18,000	1.3%	
	Valu-Tech, Inc	\$97,648	4.6%			\$139,335	9.9%			\$139,335	9.9%			
<i>Contract Details ...</i>		<b>Total:</b>	<b>\$2,117,000</b>	<b>100.0%</b>	<b>\$37,600</b>	<b>1.8%</b>	<b>\$1,411,193</b>	<b>100.0%</b>	<b>\$18,000</b>	<b>1.3%</b>	<b>\$139,335</b>	<b>9.9%</b>	<b>\$18,000</b>	<b>1.3%</b>
		<b>Contract SBE Goal:</b>		<b>\$211,700</b>	<b>10.0%</b>									
<b>Project Total:</b>		<b>\$5,824,621</b>	<b>100.0%</b>	<b>\$616,706</b>	<b>10.6%</b>	<b>\$4,145,139</b>	<b>71.2%</b>	<b>\$352,360</b>	<b>8.5%</b>	<b>\$354,447</b>	<b>8.6%</b>	<b>\$109,442</b>	<b>2.6%</b>	



The Banks - Public Infrastructure Development Monthly Workforce Tracking Form

Monthly Workforce Summary Tracking Form (Hours)

Contractor Name:	All Contractors		
Date Submitted:	June 30, 2016		
Contact Person:	Andra Conaty	Reporting Dates:	July 10, 2015 to May 31, 2016
Telephone Number:	(513) 946-3894	Email:	<a href="mailto:andra.conaty@hamilton-co.org">andra.conaty@hamilton-co.org</a>

The Banks Workforce

Job Categories Trade Employees	Total Hours	Total Employee Hours Worked				Total Minority (Hours)				Caucasian (Hours)		African American (Hours)		Asian American (Hours)		Hispanic American (Hours)		Native American, Eskimos, Hawaiians (Hours)	
		Total Male Hours	Total % Male	Total Female Hours	Total Female %	Minority Male Hours	Total % Minority	Minority Female Hours	Total % Female Minority	Caucasian Male Hours	Caucasian Female Hours	African American Male Hours	African American Female Hours	Asian American Male Hours	Asian American Female Hours	Hispanic American Male Hours	Hispanic American Female Hours	Native American Male Hours	Native American Female Hours
FOREPERSON	4,833.5	4,833.5	100.00%	0.0	0.00%	10.5	0.22%	0.0	0.00%	4,823.0	0.0	10.5	0.0	0.0	0.0	0.0	0.0	0.0	0.0
EQUIPMENT OPERATORS	8,251.0	8,251.0	100.00%	0.0	0.00%	0.0	0.00%	0.0	0.00%	8,251.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
MECHANICS	0.0	0.0	0.00%	0.0	0.00%	0.0	0.00%	0.0	0.00%	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
TRUCK DRIVERS	85.0	85.0	100.00%	0.0	0.00%	3.0	3.53%	0.0	0.00%	82.0	0.0	3.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
IRONWORKERS	8,307.5	8,075.5	0.00%	232.0	0.00%	3,122.0	0.00%	232.0	0.00%	4,953.5	0.0	3,035.0	232.0	0.0	0.0	87.0	0.0	0.0	0.0
CARPENTERS	22,303.0	22,303.0	100.00%	0.0	0.00%	3,639.0	16.32%	0.0	0.00%	18,664.0	0.0	739.0	0.0	843.0	0.0	1,068.0	0.0	989.0	0.0
CEMENT MASONS(and CONCRETE FINISHERS)	3,291.0	3,241.0	98.48%	50.0	1.52%	1,453.0	44.15%	31.0	0.94%	1,788.0	19.0	1,453.0	31.0	0.0	0.0	0.0	0.0	0.0	0.0
ELECTRICIANS	479.0	479.0	100.00%	0.0	0.00%	0.0	0.00%	0.0	0.00%	479.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
PIPEFITTER/PLUMBERS	2,139.5	2,139.5	100.00%	0.0	0.00%	0.0	0.00%	0.0	0.00%	2,139.5	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
PAINTERS	0.0	0.0	0.00%	0.0	0.00%	0.0	0.00%	0.0	0.00%	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
LABORERS-SEMI SKILLED	17,295.0	17,278.5	99.90%	16.5	0.10%	2,740.5	15.85%	16.5	0.10%	14,538.0	0.0	1,276.5	16.5	0.0	0.0	1,241.0	0.0	223.0	0.0
LABORERS-UNSKILLED	5,071.5	5,071.5	100.00%	0.0	0.00%	366.0	7.22%	0.0	0.00%	4,705.5	0.0	366.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
<b>GRAND TOTALS</b>	<b>72,056.0</b>	<b>71,757.5</b>	<b>99.59%</b>	<b>298.5</b>	<b>0.41%</b>	<b>11,334.0</b>	<b>15.73%</b>	<b>279.5</b>	<b>0.39%</b>	<b>60,423.5</b>	<b>19.0</b>	<b>6,883.0</b>	<b>279.5</b>	<b>843.0</b>	<b>0.0</b>	<b>2,396.0</b>	<b>0.0</b>	<b>1,212.0</b>	<b>0.0</b>

Minority Men	15.73%
Minority Women	0.39%
<b>Total Combined Minority</b>	<b>16.12%</b>
Minority Men	15.73%
Combined Women	0.41%
<b>Total Minority/Female</b>	<b>16.14%</b>

The Banks - Phase 3A Public Infrastructure Development Parking Garage and Street Grid

Contractor Name:		All Contractors	Trade Contracts:	Phase 3A Bid Packages 1, 2, 3 and 4
Date Submitted:		June 30, 2016	Reporting Dates:	From: February 1, 2016 To: May 31, 2016
Contact Person:		Andra Conaty		
Telephone Number:		(513) 946-3894	Contact Email:	<a href="mailto:andra.conaty@hamilton-co.org">andra.conaty@hamilton-co.org</a>

Number of Employees Report

Joint Policy Questions	Total Percentage	Total Number of Employees	Caucasian Men		Women		Minority		Caucasian		African American		Asian American		Hispanic American		Native American	
			Total Number of Caucasian Men	Percentage of Total Employees	Total Number of Women	Percentage of Total Employees	Total Number of Minority Men and/or Women	Percentage of Total Employees	Male	Female	Male	Female	Male	Female	Male	Female	Male	Female
Total number of employees working on this Banks contract		71	53	74.6%	2	2.8%	17	23.9%	53	1	15	1	0	0	1	0	0	0
Total number of full-time employees working on Banks contract [6.6 (a) (1)]		69	51	73.9%	2	2.9%	17	24.6%	51	1	15	1	0	0	1	0	0	0
Total number of part-time employees working on Banks contract [6.6 (a) (1)]		2	2	0.0%	0	0.0%	0	0.0%	2	0	0	0	0	0	0	0	0	0
Total number of employees working on Banks contract (who perform work directly or indirectly) who lives in the Cincinnati Middletown MSA [9.1 (a)(ii)]	100.0%	71	53	74.6%	2	2.8%	16	22.5%	53	2	15	0	0	0	1	0	0	0
Total number of all employees working within this CMSA?		454	400	88.1%	11	2.4%	45	9.9%	400	9	39	2	0	0	4	0	0	0