



EnviroServer® Installation Form

Project information

Job name:
Address:
City: State: Zip:
Date of installation:

Product information

Tank serial #:
Control panel serial #:
Compressor(s) serial #:
Telemetry serial #:

Checklist

Table with 4 columns: Check the appropriate boxes, Yes, No, N/A. Rows include: Installed by Authorized Installer, Authorized installing company, Installer's name, All wiring properly sized & terminated, Bio media installed, Effluent filter cartridge installed, Airlift installed, Airlift connected to compressors, Diffusers installed, Diffusers connected to compressors, Aeration works, Recirculation pump works, Alarm control panel Installed, High level alarm works, Low air alarm works (comp #1), Low air alarm works (comp #2), UV alarm works, Effluent pump works, Effluent pump timer works, Peak float works, Redundant off float works, UV light works, Conduits in controller sealed, Desiccant bag in controller, Wiring diagrams in controller, Owners manual in controller.

The following documents are required if the system was not installed by authorized installer. These documents help to ensure the tanks are installed correctly and to avoid future problems. MicroSepTec requires these documents in order for the tank warranty to be valid. The intent of the list is to document proper installation techniques, and may be amended as needed based on the individual project.

Installing company:
Installer's name:

Copies of documentation

- Receipt for backfill material, including description and quantity
Letter from Qualified Professional stating necessity, or lack of, for anti-flotation devices and textile filter (barrier to primary backfill material)
PDF of designer plans including calculations, system placement on property, etc. If you can't provide a PDF, please send a set of the plans; they will be returned if required.

Photographs that depict the following

(Required if not installed by an authorized installer, recommended for all installations)

- Excavation prior to setting pea gravel. Include spoils pile or backfill material to be used for final cover
If applicable, picture showing filter fabric in place, prior to setting pea gravel
If applicable, picture showing anti-flotation devices (dead-men) in place, prior to setting pea gravel
Level bed of pea gravel
Tank in hole, showing measuring device to demonstrate appropriate distance from edge of tank to edge of excavation (minimum four pictures). Include a reference point that indicates the tank is level.
If applicable, picture showing straps for anti-flotation devices placed over ribs (minimum 2 pictures)
If applicable, picture showing straps connected to anti-flotation devices
Picture of electric conduit from control panel to tank penetration. Include points of reference that would assist in locating lines in future.
Picture of air lines run from compressors to tank penetration. Include points of reference that clearly show fall (without low spots) from the compressors to the tank penetration. Include points of reference that would assist in locating lines in future.
Picture of tank surrounded in pea gravel prior to final cover.

This form and start-up form must be submitted to MicroSepTec in order to validate warranty. By signing this form, you acknowledge the above system has been installed according to MicroSepTec specifications, you have reviewed the checklist, and all responses are complete, true, and verified

Installed by printed name: Signature: