



EnviroServer® Installation Form

Project information

Job name: _____
 Address: _____
 City: _____ State: _____ Zip: _____
 Date of installation: _____

Product information

Tank serial #: _____
 Control panel serial #: _____
 Compressor(s) serial #: _____
 Telemetry serial #: _____

Startup and/or Installation form must be submitted to MicroSepTec in order to validate warranty. If an Authorized Installer performed the startup, the absence of the Installation Form, and the submittal of the completed startup form will fulfill the requirements for warranty. If the Installation and Start up were completed by separate Authorized persons both forms must be submitted to fulfill the warranty requirements. By signing this form, you acknowledge the above system, and components have been installed per MicroSepTec specifications, you have reviewed the checklist, and all responses are complete, true, and verified

Checklist

Check the appropriate boxes	Yes	No	N/A
Installed by Authorized Installer	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
<i>(If not the information on the opposite side of document must be supplied)</i>			
Authorized installing company: _____			
Installer's name: _____			
Tank installed (according to MicroSepTec Specifications)	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
All wiring properly sized & terminated	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Bio media installed	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Effluent filter cartridge installed	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Airlift installed	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Airlift connected to compressors	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Diffusers installed	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Diffusers connected to compressors	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Aeration works	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Recirculation pump works	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Alarm control panel Installed	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
High level alarm works	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Low air alarm works (comp #1)	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Low air alarm works (comp #2)	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
UV alarm works	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Effluent pump works	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Effluent pump timer works	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Peak float works	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Redundant off float works	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
UV light works	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Conduits in controller sealed	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Desiccant bag in controller	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Wiring diagrams in controller	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Owners manual in controller	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>

The following documents are required if the system was not installed by authorized installer. These documents help to ensure the tanks are installed correctly and to avoid future problems. MicroSepTec requires these documents in order for the tank warranty to be valid. The intent of the list is to document proper installation techniques, and may be amended as needed based on the individual project.

Installing company: _____

Installer's name: _____

Copies of documentation

- Receipt for backfill material, including description and quantity
- Letter from Qualified Professional stating necessity, or lack of, for anti-flotation devices and textile filter (barrier to primary backfill material)
- PDF of designer plans including calculations, system placement on property, etc. If you can't provide a PDF, please send a set of the plans; they will be returned if required.

Photographs that depict the following

(Required if not installed by an authorized installer, recommended for all installations)

- Excavation prior to setting pea gravel. Include spoils pile or backfill material to be used for final cover
- If applicable, picture showing filter fabric in place, prior to setting pea gravel
- If applicable, picture showing anti-flotation devices (dead-men) in place, prior to setting pea gravel
- Level bed of pea gravel
- Tank in hole, showing measuring device to demonstrate appropriate distance from edge of tank to edge of excavation (minimum four pictures). Include a reference point that indicates the tank is level.
- If applicable, picture showing straps for anti-flotation devices placed over ribs (minimum 2 pictures)
- If applicable, picture showing straps connected to anti-flotation devices
- Picture of electric conduit from control panel to tank penetration. Include points of reference that would assist in locating lines in future.
- Picture of air lines run from compressors to tank penetration. Include points of reference that clearly show fall (without low spots) from the compressors to the tank penetration. Include points of reference that would assist in locating lines in future.
- Picture of tank surrounded in pea gravel prior to final cover.

Installed by printed name: _____ Signature: _____