



Suncor Fort Hills Raw Water Intake



| Client | Location | Project | Value |
|---|-------------------|--|--------|
| Bird Construction | Suncor Fort Hills | Raw Water Intake | \$2.8M |
| Start Date: December 2015 | | Finish Date: March 2016 | |
| <p>Project Description:</p> <p>Suncor Fort Hills RAW Water Pipeline and Pumphouse supplies RAW Water to Suncor Fort Hills Facility from the Athabasca River. OCL was subcontracted by Bird Construction to install and test 800m of 30" Pipeline and 400m of 8" HDPE Gland Water Line.</p> <ul style="list-style-type: none"> ▪ Fabricate & Install 30" Pipeline in Deep Excavations +5M ▪ Blast and Coat 30" Pipeline ▪ Install 30" Riser ▪ Hydrotested 800m of underground 36" (CSA Z662) ▪ Completed pigging activities (cleaning, gauge pig, fill pig, etc.) ▪ Dewatered and completed post hydrotest drying requirements ▪ Completed Closure Weld to existing piping c/w in process NDE and Monitoring ▪ Complete 400m of 8" HDPE Piping ▪ Fabricate & Install 8" Stainless Steel Riser ▪ Hydrotest Burried HDPE Piping | |   | |