

Keyera KJT Thermal Relief & Blending



Client	Location	Project	Value
Keyera	Keyera Josephburg Terminal	KJT Thermal Relief and Blending	\$46K
Start Date: January 2018		Finish Date: April 2018	
<p>Project Description:</p> <p>The KJT Nitrogen Offload project is located approximately 8km from Fort Saskatchewan (near HWY 15 and Range Rd. 220 intersection).</p> <p>Overview</p> <ul style="list-style-type: none"> ▪ Prefabricate and install relief piping ▪ Remove existing relief piping ▪ Swap existing check valves <p>Check valves were swapped prior to shutdown as lines were already isolated. Prefabrication work was completed and delivered to site where OCL installed prefabbed spools. Client documentation was missing ~4.5m of pipe. During shutdown, OCL field fabricated, hydrotested, and installed temporary spools onsite to allow plant to continue operation while correct spools could be fabricated offsite. Temporary spools were replaced with prefabricated spools during a ½ day outage.</p>			